



Dr. Ruth Pérez, Superintendent Ruben Frutos, Asst. Superintendent, Business Scott Law, Director, Facilities & Planning FRANK J. ZAMBONI MIDDLE SCHOOL PARAMOUNT UNIFIED SCHOOL DISTRICT

BOARD of EDUCATION MEETING March 18, 2019






EXISTING CAMPUS

- 1. EXISTING BUILDING'S:
 - -Computer labs
 - LIBRARY
 - ADMIN, TEACHER WORK ROOM,
 - STAFF LOUNGE
 - STAFF RESTROOM
 - COMPUTER LAB
 - COACHES / RESOURCE STAFF
- 2. EXISTING 2-STORY CLASSROOM BLDG
- 3. EXISTING GYMNASIUM / PHYSICAL ED BLDG
- 4. BAND ROOM (SUMMER 2019)
- 5. EXISTING LUNCH SHELTERS
- 6. EXISTING MULTI-PURPOSE / FOOD SERVICE BLDG
- 7. EXISTING 6 PORTABLE CLASSROOMS
- 8. EXISTING 8 PORTABLE CLASSROOMS
- 9. EXISTING RESTROOMS
- 10. 77 PARKING STALLS
- 11. 18 PARKING STALLS
- 12. EXISTING STORAGE CONTAINERS

EXISTING CAMPUS PLAN

NORTH



INTERIM CAMPUS CONSTRUCTION

PHASE I

- EXISTING BUILDING DEMOLITION

ADMINISTRATION

LIBRARY

STAFF WORKROOM/LOUNGE TIOLET ROOMS

- INSTALL (4) TEMPORARY CLASSROOMS
- INSTALL TEMPORARY STAFF TOILET BUILDING
- TEMPORARY SITE CONSTRUCTION

PHASE IIA

- NEW (2)-STORY BUILDING CONSTRUCTION

PHASE III

- EXISTING REMAINING "PORTABLE"
 - BUILDING DEMOLITION
- COMPLETION OF SITE IMPROVEMENTS
- NEW PARKING and STUDENT "DROP-OFF" AREAS
- NEW CAMPUS FENCING (EAST BOUNDARY)

INTERIM CAMPUS PROGRAM AREAS

- 8. 11 EXISTING PORTABLE TEACHING STATIONS TO REMAIN
- 9. EXISTING RESTROOMS
- 10 4 TEMP. PORTABLE CLASSROOMS (INTERIM
- 11 CONSTRUCTION)
- 12 STAFF RESTROOM PORTABLE (INTERIM CONSTRUCTION)
- 13 TEMPORARY CLOSED OFF SITE AREA (INTERIM CONST)
- 14 TEMPORARY SIDEWALK (INTERIM CONST)
- 15 TEMPORARY DROP-OFF AREA (INTERIM CONST)
- **16** 75 PARKING STALLS
- 17 17 PARKING STALLS CONSTRUCTION FENCING

INTERIM CAMPUS/NEW CONSTRUCTION

NORTH



PROPOSED CAMPUS SITE PLAN


- 1. NEW BUILDING PROGRAM:
 - 15 CLASSROOMS
 - MEDIA CENTER, DANCE ROOM, FLEX LAB
 - CAREER CENTER
 - ADMIN / HEALTH OFFICE
 - TEACHER WORK ROOM
 - STAFF LOUNGE
 - COACHES / RESOURCE STAFF
 - RESTROOM, CUSTODIAL & MISC SUPPORT
- 2. SPACES
- 3. EXISTING 2-STORY CLASSROOM BLDG
- 4. EXISTING GYMNASIUM / PHYSICAL ED BLDG
- 5. BAND ROOM
- 6. EXISTING LUNCH SHELTERS
- 7. EXISTING MULTI-PURPOSE / FOOD SERVICE BLDG
- 8. NEW BASKETBALL COURTS
 - NEW COURTYARD & LANDSCAPE

- 9. PEDESTRIAN ENTRY GATE
- **10** EXISTING PARKING GATE TO
- 11 REMAIN
- 12 STUDENT DROP-OFF AREA
- 13 DROP OFF QUEUE LANE
- 14 SITE WALLS / METAL FENCING
- 15 109 PARKING STALLS
- 16 NEW HARDSCAPE
- 17 PEDESTRIAN PATH OF TRAVEL
- 18 NEW TURF AREA / SOCCER FIELD
- **19** SLIDING METAL GATE
- 20 VEHICULAR ENTRANCE VEHICULAR EXIT

NORTH

SECOND FLOOR PLAN






NEW BUILDING PROGRAM SPACES


BUILDING PROGRAM:

- 15 CLASSROOMS
- MEDIA CENTER, DANCE ROOM, FLEX LAB
- ADMIN / HEALTH OFFICE
- TEACHER WORK ROOM
- STAFF LOUNGE
- COACHES / RESOURCE STAFF
- RESTROOM, CUSTODIAL & MISC SUPPORT SPACES



NEW TWO STORY BULDING PLANS

Existing Facility



CURRENT FACILITY



SCHEMATIC DESIGN



SCHEMATIC DESIGN



SCHEMATIC DESIGN

Estimated Project Schedule

Master Planning / Programming	Complete
Site Informational Meetings	Complete
Schematic Design	Complete
Topographic Surveys/Soils Analysis/Fire Flow Tests	Complete
PUSD Board Approval	March 11, 2019
Engineering Coordination and Drawings	March 12, 2019
Community Meeting	March 18, 2019
Final Construction Drawings	May 15, 2019
DSA Submission	September 11, 2019
Construction Manager Bid	January 24, 2020
Bidding/Award/Contracting	April 8, 2020
Modular Building In-plant Fabrication	April 8, 2020
Interim Portable Installation	April 8, 2020
Begin Demolition/Clearing	July 1, 2020
Begin New Building Installation	September 5, 2020
New Building Ready for Occupancy	June 2, 2021
Begin Playfield/Quad/Parking Lot Restoration	May 3, 2021

ESTIMATED PROJECT SCHEDULE

Estimated Project Cost

New Modular Building	\$10,246,084
On Site Building Improvements (low-voltage electrical projects and Emergency Management System)	\$ 1,000,000
Site Construction Costs	\$ 5,330,000
Construction Manager/General Contractors' Bonds/Insurance	\$ 1,491,848
Interim Classrooms (portables)	\$ 400,000
Survey/Soils/Specialty Consultants	\$ 75,000
Utility Agency Fees	\$ 100,000
Construction Testing	\$ 139,138
Inspection Services	\$ 180,000
Division of the State Architect (DSA) Plan fee (1.5%)	\$ 271,019
Furniture/Equipment	\$ 762,500
Escalation (5%)	\$ 1,015,364
Contingency (10%)	\$ 2,132,264
Planning and Unforeseen Condition Costs	\$ 1,000,000
TOTAL PROJECT COSTS	\$ 24,143,217





